

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**  
**For the Year Ended March 31, 2015**

Province, City or Municipality:

Sta. Cruz, Ilocos Sur

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Supplemental Feeding	Various Barangays	2,840,760.00	Jun-11		97.95%	2,782,525.46		on-going
Improvement of Farm to Market Road	Villa Hermosa, Sta.Cruz, Ilocos Sur	1,000,000.00	Jun-14	Aug-14	99.51%	995,056.92		Completed
Installation of Shallow Tube		3,400,000.00	Dec-14	Mar-15	0.00%	-		On-going
Promotion and Development	49 Barangays	425,000.00	Jan-15	Mar-15	36.42%	154,800.00		On-going
Nego -Kart	Various Barangays	545,000.00	Jan-15	Mar-15	96.68%	526,918.80		On-going
Integrated Package Assistance for Food Process From DTI	Sta.Cruz, Ilocos Sur	892,500.00	Jan-15	Jun-15	0.00%			Not yet started
Water Supply	Various Barangays	1,402,500.00	Mar-15	Jun-15	0.00%			Not yet started
Various DSWD Project	Various Barangays	1,176,250.00	Jan-15	Jun-15	0.00%			Not yet started

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

*Osmando O. Abaya Jr.*  
OSMUNDO O. ABAYA JR.

Municipal Accountant

*Teresito C. Valle*  
TERESITO C. VALLE

Municipal Mayor