



**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
For the Quarter Ending June 30, 2018**

Province, City or Municipality: Sta. Cruz, Ilocos Sur

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Food Precessing	Sta.Cruz, Ilocos Sur	1,020,000.00	Jan-17	Dec-17	99.98%	1,019,762.59		Completed
DOH- Adolescent Friendly Facility	Sta.Cruz, Ilocos Sur	50,000.00	Jan-18	Dec-18	0.00%	-		Completed but Payment only made in July 2018
NECCD-DSWD	Sta.Cruz, Ilocos Sur	2,300,000.00	Jan-18	Dec-18	80.13%	1,842,986.30		Completed but full payment was not yet made.
Small Water Impounding Project	Turod, Sta.Cruz, Ilocos Sur	3,000,000.00	Jul-17	Jul-18	99.51%	2,985,415.92		Completed
Livelihood Program	Sta.Cruz, Ilocos Sur	2,195,000.00	Jun-18	Dec-18	0.00%	-		On-going
National Child Development Council	Sta.Cruz, Ilocos Sur	141,576.32	Jul-18	Dec-18	0.00%	-		Not yet started
Supplemental Feeding	Sta.Cruz, Ilocos Sur	2,131,200.00	Jan-18	Dec-18	0.00%	-		Not yet started
Local Access Road-Bacsayan - Amarao	Sta.Cruz, Ilocos Sur	9,169,819.00	Jun-18	Dec-18	0.00%	-		On-going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or


OSMUNDO O. ABAYA JR.
Municipal Accountant


ATTY. VIRGILIO J. VALLE
Municipal Mayor